

ROADS PROGRAM – 2018

2 WEEK SCHEDULE

SINGLE LANE CLOSURE - LIMITED ACCESS														
NO PARKING ON STREET														
NO PARKING / SINGLE LANE CLOSURE														
Street	9/10	9/11	9/12	9/13	9/14			9/17	9/18	9/19	9/20	9/21		
Maplewood														
Raising structures									X	X				
Silver Lake Road														
Finish Pave			X											
Crofut														
Raising structures										X	X			
Curbing	X													
Jason (Gale to Roselyn)														
Aprons				X	X			X						
Tor Court														
Aprons				X	X			X						
McKay														
Raising structures											X	X		
Pecks														
Aprons	X	X	X	X	X									

CY 18 Roads Program

WARD	ROAD		STATUS		
			Milled	Skim Pave	Final Pave
2	Dalton (eastbound-Benedict to Plastics)	4,200	X	X	X
	Maplewood	1,150	X	X	
	Hubbard	5,000	X	X	
3	Silver Lake Road	2,357	X	X	
4	East New Lenox	12,280	X	X	X
	Crofut	1,650	X	X	
5	Merriam/South Merriam	2,440	X	X	X
	Henry	1,380	X	X	X
	Jason (Gale to Roselyn)	1,500	X	X	X
6	Columbus Ave	3,620	X	X	X
	Tor Court	1,510	X	X	X
	Seymour	500	X	X	X
7	McKay	604	X	X	
	Pecks	14,500	X	X	X
	Seymour	1,500	X	X	X